

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
Period Ending
3/31/2021

Total Collection Authority: \$148,358,515.00

Approved Applications:	<u>Impose</u>	<u>Use</u>	<u>Total</u>
Application 1	\$48,179,908.00	\$48,179,908.00	\$48,179,908.00
Application 2	\$977,956.00	\$977,956.00	\$977,956.00
Application 3	\$1,007,939.00	\$1,007,939.00	\$1,007,939.00
Application 4	\$3,838,070.00	\$3,838,070.00	\$3,838,070.00
Application 5	\$2,633,876.00	\$2,633,876.00	\$2,633,876.00
Application 6	\$4,490,100.00	\$4,490,100.00	\$4,490,100.00
Application 7	\$1,748,634.00	\$1,748,634.00	\$1,748,634.00
Application 8	\$6,669,248.00	\$2,982,508.00	\$2,982,508.00
Application 9	\$1,619,201.00	\$5,305,941.00	\$5,305,941.00
Application 10	\$9,733,295.00	\$9,733,295.00	\$9,733,295.00
Application 11	\$67,460,288.00	\$67,460,288.00	\$67,460,288.00
Total Authority	<u>\$148,358,515.00</u>	<u>\$148,358,515.00</u>	<u>\$148,358,515.00</u>

	Current Quarter	Cumulative
PFC Revenue Received	\$582,587.95	\$90,334,211.58
Interest Earned	<u>\$527.53</u>	<u>\$844,594.29</u>
Total - PFC Revenue Received	<u>\$583,115.48</u>	<u>\$91,178,805.87</u>
Expenditures on Approved PFC Projects	<u></u>	<u>\$79,683,831.33</u>

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
Period Ending
3/31/2021

Job ID	Projects	Charge Effective Date	Approval of Use Date	Project Start (actual or estimated)	Project Completion	Quarter Expenditures	Cumulative Expenditures	Amount of Use Approval	Amount for Collections Approved only	Current Estimated Cost
	Application #92-01-C-00/03-SAV	7/1/1992	1/23/1992							
	New Terminal Building & Facilities			Jun-92	Jun-94		\$ 16,201,939.42	\$ 17,075,072.00		\$ 40,148,243.20
	Terminal Apron & Taxiways			Aug-93	Feb-94		\$ 19,875,571.07	\$ 21,057,092.00		\$ 5,445,062.94
	Entrance Road			Sep-93	Mar-94		\$ 7,807,637.53	\$ 8,274,816.00		\$ 2,885,854.01
	Service Road			Apr-92	Mar-94		\$ 1,674,333.97	\$ 1,772,928.00		\$ 796,511.42
	Site Work									\$ 11,499,422.24
	Other Projects assoc. with New Terminal Development									\$ 7,341,862.26
	Interest & Debt Service-92 Bonds/2001 Bond Ref.									
	TOTAL APPLICATION #1						\$ -	\$ 45,559,481.99	\$ 48,179,908.00	\$ 68,116,956.07
Closed	Application #96-02-C-00/01-SAV	12/1/2015	6/4/1996							
	Helipad			Feb-96	Jul-96		\$ 60,176.56	\$ 60,177.00		\$ 60,176.56
	R/W 9/27 & CAT II Lights (AIP 20,21, & 24)			Mar-96	Dec-97		\$ 717,445.00	\$ 717,445.00		\$ 8,215,691.71
	North & South Perimeter Fence			Dec-99	Jul-99		\$ 200,333.63	\$ 200,334.00		\$ 200,333.63
	TOTAL APPLICATION #2						\$ -	\$ 977,955.19	\$ 977,956.00	\$ 8,476,201.90
Closed	Application #98-03-C-00/01-SAV	6/1/2016	10/2/1998							
	Extend Taxiway E (AIP 26)			Oct-97	Nov-98		\$ 246,363.02	\$ 246,363.02		\$ 2,461,366.02
	Construct Fire Station (AIP 27)			Oct-97	Jul-99		\$ 94,829.97	\$ 94,829.97		\$ 948,274.97
	Ricondo & Associates			Mar-98	Nov-98		\$ 12,848.72	\$ 12,848.72		\$ 12,848.72
	Taxiway C (AIP 29)			Jan-98	Jul-99		\$ 63,156.25	\$ 63,156.25		\$ 699,243.46
	Runway 18/36 (AIP 29)			Jan-98	Jul-99		\$ 112,722.15	\$ 112,722.15		\$ 1,127,224.15
	Extend Taxiway A to R/W 36 (AIP 30 design & AIP 33)			Mar-99	Jun-02		\$ 371,135.92	\$ 371,135.92		\$ 3,711,347.92
	GA Taxiway #3 (AIP 30)			Jun-98	May-00		\$ 106,883.26	\$ 106,883.26		\$ 618,823.00
	TOTAL APPLICATION #3						\$ -	\$ 1,007,939.29	\$ 1,007,939.29	\$ 90,759,562.92
Closed	Application #00-04-C-00/01-SAV	7/1/2011	1/3/2001							
	Sweeper			Jul-00	Jul-00		\$ 100,000.00	\$ 100,000.00		\$ 100,913.00
	Loading Bridges (6)			Jul-00	Dec-02		\$ 1,833,121.00	\$ 1,833,121.00		\$ 1,833,121.00
	Airfield Light Control			Nov-99	Oct-00		\$ 229,540.00	\$ 229,540.00		\$ 231,361.00
	Extend GA Taxiway #2			May-00	Aug-01		\$ 292,357.04	\$ 292,357.04		\$ 774,749.04
	Cross Connector Taxiway F (AIP 34)			Jul-01	Jun-03		\$ 169,174.36	\$ 169,174.36		\$ 1,691,734.36
	Access Road SW Quadrant / Perimeter Road (AIP 36)			Oct-01	Dec-06		\$ 205,316.68	\$ 205,316.68		\$ 3,537,512.15
	Buildout Gates 9 & 10			May-00	May-01		\$ 532,393.00	\$ 532,393.00		\$ 532,393.37
	Escalator #1A			Jan-03	Oct-04		\$ 153,044.32	\$ 153,044.32		\$ 153,044.32
	Elevator at 5A (not constructing)			N/A	N/A		\$ -	\$ -		
	Air Cargo Apron (AIP 34)			Jul-01	Jun-03		\$ 86,250.00	\$ 86,250.00		\$ 874,961.38
	Terminal Apron (AIP 33)			Apr-00	Jun-02		\$ 210,901.92	\$ 210,901.92		\$ 2,109,021.92

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
Period Ending
3/31/2021

Job ID	Projects	Charge Effective Date	Approval of Use Date	Project Start (actual or estimated)	Project Completion	Quarter Expenditures	Cumulative Expenditures	Amount of Use Approval	Amount for Collections Approved only	Current Estimated Cost
	PFC Development, Implementation, & Admin (Ricondo)			Feb-00	Feb-01		\$ 25,971.74	\$ 25,971.74		\$ 25,971.74
	TOTAL APPLICATION #4					\$ -	\$ 3,838,070.06	\$ 3,838,070.06		\$ 11,864,783.28
	Application #02-05-C-00/01-SAV	7/1/2012	1/13/2003							
Closed	PAPI Runways 9 & 36 (AIP 34)			Dec-02	Jun-03		\$ 8,265.58	\$ 8,266.00		\$ 82,651.58
	AAAE Interactive Training Package (AIP 34)			May-02	Feb-03		\$ 38,000.00	\$ 38,000.00		\$ 380,000.00
	Finger Print Machine (AIP 34)			May-02	Dec-02		\$ 2,271.50	\$ 2,272.00		\$ 22,714.50
	New Ammo Bunker, Design & Construction (AIP 36)			Jul-01	Dec-06		\$ 277,777.50	\$ 277,778.00		\$ 3,244,223.29
	Purchase 6 Bag Lifts & Installation			Jul-01	Dec-02		\$ 237,713.66	\$ 237,714.00		\$ 237,713.66
	PFC Administration and Implementation (Ricondo)			Jan-02	Jun-03		\$ 16,000.00	\$ 16,000.00		\$ 16,000.00
	Purchase 4 Used Loading Bridges & Renovate 5			May-02	Dec-04		\$ 910,014.04	\$ 910,014.00		\$ 910,014.04
	Flight Information Display System (FIDS)			Dec-01	Dec-03		\$ 764,073.02	\$ 764,073.00		\$ 764,073.02
	South Bag Carousel #1			Feb-02	May-03		\$ 245,519.30	\$ 245,519.00		\$ 245,519.30
	Design & Construct GA Taxiways			May-02	May-03		\$ 134,239.73	\$ 134,240.00		\$ 266,437.92
	TOTAL APPLICATION #5					\$ -	\$ 2,633,874.33	\$ 2,633,876.00		\$ 6,169,347.31
	Application #06-06-C-00/01-SAV	5/1/2013	4/21/2006							
Closed	Relocate Airfield Lighting Controls- ATCT (AIP 38) Closed			Jul-03	Jul-06		\$ 10,988.17	\$ 10,988.00		\$ 219,761.17
	General Aviation Connector T/W Phase 1&2 (AIP 39 & 40) Closed			Feb-04	Dec-06		\$ 75,138.05	\$ 75,138.00		\$ 2,692,257.50
	Runway Safety Area Improvements (AIP 39) Closed			Apr-04	Sep-06		\$ 6,717.96	\$ 6,717.96		\$ 270,222.28
	Airfield Lighting Improvements-Vault (Phase1 & 2) (AIP 39 & 40) Closed			Apr-04	Sep-06		\$ 195,669.89	\$ 195,669.89		\$ 547,755.77
	Terminal Expansion- Design & Construction (AIP 39 & 40, 44) closed			Mar-04	Aug-07		\$ 1,263,503.57	\$ 1,263,503.57		\$ 14,237,406.00
	Apron Expansion- Design & Construction (AIP 40 & 43) closed			Jun-04	Apr-08		\$ 645,090.36	\$ 645,090.36		\$ 2,514,675.00
	Loading Bridges (6) and Bag Lifts (4) Closed			Jun-04	Jan-08		\$ 2,026,808.94	\$ 2,026,808.94		\$ 2,026,808.94
	Replace ARFF Bridge (AIP39) Closed			Apr-04	Dec-06		\$ 16,320.40	\$ 16,320.00		\$ 586,658.56
	Runways Redesignate (AIP 47) Closed			Aug-07	Apr-08		\$ 66,086.66	\$ 66,086.66		\$ 76,050.00
	Relocate Runway 36 Localizer (AIP 41) Closed			Aug-06	Sep-06		\$ 35,208.61	\$ 35,208.61		\$ 704,169.61
	Security Enhancements (AIP 37) Closed			Jul-03	Sep-06		\$ 85,865.00	\$ 85,865.00		\$ 635,865.00
	PFC Implementation and Administration. Closed			Feb-04	Dec-05		\$ 55,834.11	\$ 55,834.11		\$ 55,834.11
	Taxiway E Milling (AIP 40) Closed			Oct-05	Dec-06		\$ 6,867.59	\$ 6,867.59		\$ 81,665.59
	TOTAL APPLICATION #6					\$ -	\$ 4,490,099.31	\$ 4,490,098.69		\$ 24,649,129.53
	Application #08-07-C-00/01-SAV	3/1/2013	6/27/2008							
Closed	Rehabilitation- Runway Shoulders (closed)			Aug-07	Apr-08		\$ 21,724.90	\$ 21,725.00		\$ 502,200.00
	PFC Implementation And Administration (closed)			Sep-07	Jul-08		\$ 47,520.40	\$ 47,520.00		\$ 47,520.40
	Construct Taxiway-SW Quadrant (closed)			Apr-07	Aug-07		\$ 45,994.50	\$ 45,995.00		\$ 966,659.48
30367	Taxiway B Extension (closed)			Jun-08	Oct-09		\$ 201,605.01	\$ 201,605.00		\$ 1,793,558.78
30381	Runway 18/36 Extension-design (closed)			Jun-08	Dec-08		\$ 74,111.00	\$ 74,111.00		\$ 74,111.00
30360	Airport Master Plan			Jun-10	Jan-15		\$ 31,250.00	\$ 31,250.00		\$ 695,705.00

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
Period Ending
3/31/2021

Job ID	Projects	Charge Effective Date	Approval of Use Date	Project Start (actual or estimated)	Project Completion	Quarter Expenditures	Cumulative Expenditures	Amount of Use Approval	Amount for Collections Approved only	Current Estimated Cost	
30400	Cool AirSystem to 9 Jet Bridges (closed)			Jan-09	Dec-09		\$ 110,219.00	\$ 110,219.00		\$ 110,219.33	
30378	Taxiway C-2 (closed)			Jul-08	Sep-09		\$ 241,009.97	\$ 241,010.00		\$ 245,874.48	
30382	ALP Update (closed)			Jun-08	Sep-09		\$ 161,065.00	\$ 161,065.00		\$ 161,081.92	
30391	Bio Scrypt 15 Boarding Bridges Doors (closed)			Oct-08	Oct-09		\$ 152,655.25	\$ 152,655.00		\$ 152,655.25	
	Update Main Communication 800 MTZ System to Digital (closed)			Jun-08	Dec-08		\$ 223,702.95	\$ 223,703.00		\$ 223,702.95	
30399	NAVAID Ph1			Jun-09	Dec-12		\$ 437,776.48	\$ 437,776.00		\$ 437,776.48	
TOTAL APPLICATION #7							\$ -	\$ 1,748,634.00	\$ 1,748,634.00	\$ 5,411,065.07	
Application #10-08-C-00/01-SAV		1/1/2015	3/17/2011								
	Asphalt Pavement Replacement -Runway 19/1			Jun-08	Mar-09		\$ 69,378.89	\$ 69,379.00		\$ 1,387,577.00	
30390	Construct Taxiway-A			Aug-09	Dec-10		\$ 169,811.81	\$ 179,991.00		\$ 2,545,207.00	
	Rehabilitate T/W B2, Norht end of T/W B, T/W C, T/W E1			Apr-09	Aug-09		\$ 18,475.67	\$ 18,475.00		\$ 695,929.00	
30351	GA Connector T/W and Site Development of North Terminal			Jun-10	Jun-11		\$ 487,798.00	\$ 682,861.00		\$ 3,534,881.66	
30407	Terminal Entrance Walkways			Aug-09	Jun-11		\$ 30,074.00	\$ 30,074.00		\$ 131,592.00	
30435	GA Taxiway 4 & 5 Shoulder Edge Lights			Aug-09	May-10		\$ 18,639.00	\$ 18,639.00		\$ 402,234.00	
	PFC Implementation And Administration			Oct-09	Mar-11		\$ 27,920.87	\$ 28,000.00		\$ 27,920.87	
30439	EA North Development			Feb-10	May-11		\$ 18,982.31	\$ 19,482.00		\$ 393,381.43	
30440	Surface Painted Holding Position Signs			Dec-09	Dec-10		\$ 185,019.50	\$ 210,950.00		\$ 185,020.00	
30442	Two Valet Bag Belts Systems			Apr-10	Dec-11		\$ 61,000.00	\$ 75,000.00		\$ 61,000.00	
30446	AOA Obstruction Survey			Jun-11	Dec-11		\$ 50,000.00	\$ 50,000.00		\$ 74,730.00	
30401	CCTV System Replacement			May-10	Dec-12		\$ 922,520.00	\$ 922,520.00		\$ 1,130,418.00	
30488	IET Upgrade (eCISTM)			Jan-12	Dec-12		\$ -	\$ 150,000.00		\$ 150,000.00	
30466	PC Air Hose Upgrade (5 Borading Brides)			Jan-12	Dec-11		\$ 210,000.00	\$ 210,000.00		\$ 210,000.00	
30452	PA System Replacement			Jun-11	Jun-12		\$ 275,880.00	\$ 275,880.00		\$ 324,565.00	
30447	Runway 10-28 Re-lighting			Jun-11	Dec-11		\$ 41,257.00	\$ 41,257.00		\$ 196,093.91	
	Site Mitigation			Nov-10	Dec-11		\$ -		\$ 60,000.00	\$ 1,211,186.44	
	Realign & Construct Gulfstream Road-Construction			Jun-11	Dec-12		\$ -		\$ 72,194.00	\$ 2,018,544.00	
	Taxiway A Extension North-Construction			Jun-11	Dec-12		\$ -		\$ 2,781,665.00	\$ 16,899,687.97	
	Electrical Vault			Jun-11	Dec-12				\$ 20,200.00	\$ 609,717.28	
	Taxiway H -Construction			Jun-11	Dec-12				\$ 668,000.00	\$ 6,079,271.29	
	Storm Water Update			Nov-10	Jun-12				\$ 16,250.00	\$ 302,475.00	
	Realign & Construct Gulfstream Road-Design			Nov-10	Jun-12				\$ 5,474.00	\$ 733,290.00	
	Taxiway A Extension North-Design			Nov-10	Jun-12				\$ 39,690.00	\$ 125,229.00	
	Electrical Vault-Design			Nov-10	Jun-12				\$ 2,053.00	\$ 41,000.00	
	Taxiway H -Design			Nov-10	Jun-12				\$ 21,214.00	\$ 375,688.00	
TOTAL APPLICATION #8							\$ -	\$ 2,586,757.05	\$ 2,982,508.00	\$ 3,686,740.00	\$ 39,846,638.85

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
Period Ending
3/31/2021

Job ID	Projects	Charge Effective Date	Approval of Use Date	Project Start (actual or estimated)	Project Completion	Quarter Expenditures	Cumulative Expenditures	Amount of Use Approval	Amount for Collections Approved only	Current Estimated Cost	
Application #12-09-C-00-SAV		12/1/2016	9/24/2012								
30451	Site Mitigation			Nov-10	Dec-11		\$ 60,000.00	\$ 60,000.00		\$ 1,211,186.44	
30441	Realign & Construct Gulfstream Road-Construction			Jun-11	Dec-12		\$ 55,033.00	\$ 72,194.00		\$ 2,018,544.00	
30456	Taxiway A Extension North-Construction			Jun-11	Dec-12		\$ 1,953,739.02	\$ 2,781,665.00		\$ 16,899,687.97	
30455	Electrical Vault			Jun-11	Dec-12		\$ 20,200.00	\$ 20,200.00		\$ 609,717.28	
30457	Taxiway H -Construction			Jun-11	Dec-12		\$ 607,928.00	\$ 668,000.00		\$ 6,079,271.29	
30439	Storm Water Update			Nov-10	Jun-12			\$ 16,250.00		\$ 302,475.00	
30439	Realign & Construct Gulfstream Road-Design			Nov-10	Jun-12		\$ -	\$ 5,474.00		\$ 733,290.00	
30439	Taxiway A Extension North-Design			Nov-10	Jun-12		\$ -	\$ 39,690.00		\$ 125,229.00	
30439	Electrical Vault-Design			Nov-10	Jun-12		\$ -	\$ 2,053.00		\$ 41,000.00	
30439	Taxiway H -Design			Nov-10	Jun-12		\$ -	\$ 21,214.00		\$ 375,688.00	
30439	Traffic Survey -Design NAD			Nov-10	Jun-12			\$ 1,428.00		\$ 33,544.23	
30443/30445	Terminal Curbside Canopy Expansion			Nov-10	Jun-12		\$ 1,407,899.00	\$ 1,422,311.00		\$ 1,407,899.59	
30453	Tree Removal R/W 10 Approach			Nov-10	Jun-12		\$ 155,862.00	\$ 155,862.00		\$ 155,862.00	
30468	Implementation & Admin Costs PFC Applications 8 & 9			Nov-10	Jun-12		\$ 39,600.00	\$ 39,600.00		\$ 41,118.38	
TOTAL APPLICATION #9							\$ -	\$ 4,300,261.02	\$ 5,305,941.00	\$ -	\$ 30,034,513.18
Application #16-10-C-00-SAV		10/1/2017	2/5/2016								
30310	Relocate Airfield Maintenance Road			Mar-12	Feb-15		\$ 42,977.94	\$ 42,978.00		\$ 429,728.00	
30475/30485	Runway 1 Perimeter Road			Mar-14	Dec-14		\$ 62,557.00	\$ 62,557.00		\$ 832,712.96	
30497	Taxiway C Light Replacement			Feb-15	Mar-15		\$ 32,718.45	\$ 32,718.00		\$ 327,158.00	
30513	Seal Coat Runway 10-28 Asphalt and Apron Shoulders			Jun-15	Aug-15		\$ 29,186.92	\$ 42,000.00		\$ 420,000.00	
30501	Runway 28 RSA Improvements and Road Relocations			Feb-15	Aug-15		\$ 127,066.00	\$ 676,202.00		\$ 3,020,051.00	
30502	In-Line Baggage System			Jan-16	Mar-17		\$ 7,379,031.00	\$ 7,379,031.00		\$ 7,379,031.00	
30517	Groove Runway 1-19			Jun-15	Aug-15		\$ 22,053.95	\$ 79,005.00		\$ 790,048.00	
30506	PFC Implementation & Administration Costs			Nov-14	Dec-15		\$ 23,100.00	\$ 25,000.00		\$ 25,000.00	
30475/30485	Add 2 AOA Gates			Mar-14	Dec-14		\$ 26,954.00	\$ 26,954.00		\$ 358,796.38	
30475/30485	Runway 28 Safety Area Improvements			Mar-14	Dec-14		\$ 33,430.97	\$ 33,517.00		\$ 446,150.67	
30523	Replacement of Boarding Bridges at Gates 7 & 11			Nov-15	Jan-16		\$ 1,333,333.00	\$ 1,333,333.00		\$ 1,333,333.00	
						\$ -	\$ 9,112,409.23	\$ 9,733,295.00	\$ -	\$ 15,362,009.01	
Application #18-11-C-00-SAV		3/1/2019	12/12/2018								
30536	Reconstruct Taxilane GA-3			Aug-16	Mar-17		\$ 122,995.00	\$ 122,995.00		\$ 1,229,946.00	
30528	Reconstruct Taxiway E-1			Aug-16	Mar-17		\$ 130,555.00	\$ 136,349.00		\$ 2,655,171.00	
30539	Runway Lighting Upgrades			Aug-16	Mar-17		\$ 58,824.06	\$ 58,951.00		\$ 1,080,621.00	
30538	Airfield Signage Upgrades			Aug-16	Mar-17		\$ 58,841.00	\$ 58,842.00		\$ 588,413.00	
	Install 5 New Jetbridges for Terminal Expansion			Jan-20	Dec-20			\$ 4,000,000.00		\$ 4,000,000.00	
30542	Jumbo GA FIS Facility			Feb-18	Feb-19		\$ 700,073.35	\$ 885,559.00		\$ 14,748,944.00	

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
 Period Ending
 3/31/2021

Job ID	Projects	Charge Effective Date	Approval of Use Date	Project Start (actual or estimated)	Project Completion	Quarter Expenditures	Cumulative Expenditures	Amount of Use Approval	Amount for Collections Approved only	Current Estimated Cost
	Replace 7 Jetbridge PC Air Units			Mar-18	Dec-18			\$ 1,050,000.00		\$ 1,050,000.00
30564	Terminal Apron Expansion			Jun-19	Nov-19		\$ 761,053.38	\$ 849,195.00		\$ 8,491,946.00
	Identity Management System			Nov-18	Jul-19			\$ 200,000.00		\$ 200,000.00
50014	PFC 11 Application Costs			Nov-17	Sep-18		\$ 34,298.00	\$ 34,298.00		\$ 34,298.00
	Terminal Concourse and Security Checkpoint Expansion			Jul-18	Nov-20		\$ 1,316,118.60	\$ 59,818,508.00		\$ 77,012,760.00
30546	Automated Baggage Handling System Phase II			Jun-18	Mar-19		\$ 245,591.00	\$ 245,591.00		\$ 4,911,819.00
						\$ -	\$ 3,428,349.39	\$ 67,460,288.00	\$ -	\$ 116,003,918.00
TOTAL OF APPLICATIONS 1 - 11						\$ -	\$ 79,683,831.32	\$ 148,358,514.04	\$ 3,686,740.00	\$ 416,694,125.12

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
 Period Ending
 3/31/2021

	QUARTERLY COLLECTIONS	2021 YTD COLLECTIONS	CUMULATIVE COLLECTIONS
TOTAL AIRLINE RECEIPTS	\$582,587.95	\$582,587.95	\$90,334,211.58
INTEREST EARNED	\$527.53	\$527.53	\$844,594.29
EXPENDITURES BY PROJECT			
GILBERT SOUTHERN - APRON			(\$316,549.00)
DUNN CONST. IN #3,6,7, 10-17			(\$780,771.00)
PALMETTO PILE DRIVING			(\$221,394.84)
MONTGOMERY ELEVATORS INV. #1-6, 10-11			(\$394,000.00)
CONSULTANT/PROFESSIONAL FEES			(\$581,241.94)
FEDERAL SIGN INVOICE #1			(\$27,995.00)
HIGGERSON INVOICE #26			(\$298,474.16)
BANK OF NY-DEBT SVC 92 BONDS/2001 Bond Ref./2011 Bond Ref.			(\$42,939,056.07)
HELIPAD			(\$60,176.56)
HNTB AIP 20			(\$34,633.00)
BALLENGER AIP 21			(\$167,577.25)
HEAD INC. INV#1-11 AIP 24			(\$515,234.75)
NORTH/SOUTH PERIMETER FENCE - AIP24			(\$4,429.07)
NORTH/SOUTH PERIMETER FENCE - NON AIP			(\$195,904.56)
PHOENIX CONST (SAC REIMB) AIP26 T/W E			(\$244,627.81)
FAA AIP26 T/W E CABLES			(\$1,735.21)
J.M.MILES AIP27 FIRE STATION INV#1-15			(\$92,547.42)
WILBUR SMITH AIP 27 FIRE STATION			(\$2,282.55)
RICONDO&ASSOC PFC APPLICATION			(\$12,848.72)
RC CONSTR INV#1-3 AIP29 T/W C			(\$47,019.50)
GREINER (SAC REIMB) AIP29 T/W C			(\$3,505.50)
SAC REIMB LABOR-AIP 29 T/W C			(\$12,631.25)
S&ME AIP29 R/W 18/36			(\$181.45)
RC CONSTR INV#1-7 AIP29 R/W 18/36			(\$102,619.25)
GREINER (SAC REIMB) AIP29 R/W 18/36			(\$6,695.00)
AAAE (SAC REIMB) AIP29 R/W 18/36 (ANTN)			(\$484.00)
SAC REIMB-LABOR/TESTING AIP29 R/W 18/36			(\$2,742.45)
GREINER AIP30 GA TWY #3			(\$6,222.00)
S&ME AIP30 GA TWY #3			(\$11.00)
ADEL STEEL AIP30 GA TWY #3			(\$50,000.00)

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
Period Ending
3/31/2021

	QUARTERLY COLLECTIONS	2021 YTD COLLECTIONS	CUMULATIVE COLLECTIONS
RB BAKER AIP30 GA TWY #3 INV 1-8			(\$49,025.70)
SAC REIMB-LABOR/ADMIN AIP30 GA TWY #3			(\$1,624.56)
TWY A-SAC REIMB-LABOR			(\$3,711.98)
TWY A-AIP30-GREINER			(\$16,777.00)
TWY A-AIP33-URS CORP(GREINER)			(\$1,814.00)
TWY A-AIP 33 -TRIANGLE INV#1-13			(\$346,832.94)
TWY A-AIP 33-S&ME			(\$2,000.00)
SWEEPER			(\$100,000.00)
AIRFIELD LIGHT CONTROL			(\$229,540.00)
TERMINAL APRON-AIP 33-TRIANGLE INV#4-10			(\$144,423.79)
TERMINAL APRON-AIP 33-URS			(\$652.00)
TERMINAL APRON-AIP 33-S&ME			(\$987.40)
TERMINAL APRON-AIP 33-SAC REIMB			(\$64,838.73)
BUILDOUT GATE 9 & 10-SAC REIMB			(\$532,393.00)
GA TWY #2-TRIANGLE INV#8-10			(\$110,404.58)
GA TWY #2-URS			(\$2,390.00)
GA TWY #2-S&ME			(\$1,180.00)
GA TWY #2-SAC REIMB			(\$178,382.46)
LOADING BRIDGES (PURCHASE 6 FMC)			(\$829,959.50)
LOADING BRIDGES FMC (REIMB SAC)			(\$1,003,161.50)
RICONDO & ASSOC. - PFC APPLICATION #4-REIMB SAC			(\$25,971.74)
T/W "F" AIP 34 - SHAMROCK			(\$158,500.66)
T/W "F" AIP 34 - URS			(\$1,786.45)
T/W "F" AIP 34 - S & ME			(\$1,188.25)
T/W "F" AIP 34 - REIMB SAC			(\$7,699.00)
AIR CARGO APRON AIP 34 - SHAMROCK			(\$83,354.04)
AIR CARGO APRON AIP 34 - URS			(\$595.15)
AIR CARGO APRON AIP 34 - S & ME			(\$395.75)
AIR CARGO APRON AIP 34 - REIMB SAC			(\$1,905.06)
PAPI AIP 34 - SHAMROCK			(\$8,265.58)
RICONDO & ASSOC. - PFC APPLICATION #5-REIMB SAC			(\$16,000.00)
AAAE INTERACTIVE TRAINING - REIMB. SAC (APPL. #5)			(\$38,000.00)
FINGERPRINT MACHINE - REIMB. SAC (APPL. #5)			(\$2,271.50)
SO. BAGGAGE CAROUSEL - REIMB. SAC (APPL. #5)			(\$245,519.30)

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
 Period Ending
 3/31/2021

	QUARTERLY COLLECTIONS	2021 YTD COLLECTIONS	CUMULATIVE COLLECTIONS
VALET BAG LIFTS - REIMB. SAC (APPL. #5)			(\$237,713.66)
AMMO BUNKER AIP 36 - OGEECHEE RIVER MITIGATION			(\$23,920.00)
AMMO BUNKER AIP 36 - R. B. BAKER			(\$230,105.16)
AMMO BUNKER AIP 36 - REIMB. SAC			(\$23,720.34)
AMMO BUNKER AIP 36 - MACTEC			(\$32.00)
SW QUAD ACCESS ROAD AIP 36 - R. B. BAKER			(\$172,116.50)
SW QUAD ACCESS ROAD AIP 36 - REIMB SAC			(\$32,210.18)
SW QUAD ACCESS ROAD AIP 36 - URS			(\$990.00)
ESCALATOR #1A (APPL. #4)			(\$148,817.72)
ESCALATOR #1A (APPL. #4) REIMB SAC			(\$4,226.60)
PURCHASE / RENOVATE LOADING BRIDGES (APPL. #5)			(\$909,987.62)
PURCHASE / RENOVATE LOADING BRIDGES REIMB SAC			(\$26.42)
FLIGHT INFORMATION DISPLAY SYSTEM (APPL. #5)			(\$764,073.02)
DESIGN & CONSTRUCT GA TAXIWAYS (APPL. #5)			(\$134,239.73)
Relocate Airfield Lighting Controls- ATCT AIP 38 -SAC REIMB			(\$10,988.17)
General Aviation Connector Taxiways (AIP 39+40)-R.B.BAKER			(\$3,938.44)
General Aviation Connector Taxiways (AIP 39+40)-URS			(\$249.77)
General Aviation Connector Taxiways (AIP 39+40)-SAC REIMB.			(\$70,949.84)
Runway Safety Area Impr. (AIP 39)-R.B BAKER (APPL #6)			(\$703.29)
Runway Safety Area Impr. (AIP 39)-SAC REIMB. (APPL #6)			(\$6,014.67)
Airfield Lighting Impr.-Vault (Phase1&2)-BAKER (AIP39&40)			(\$692.42)
Airfield Lighting Impr.-Vault (Phase1&2)-CHOATE (AIP39&40)			(\$8,100.13)
Airfield Lighting Impr.-Vault (Phase1&2)-SAC REIMB PFC OVERPD Choate.(AIP39&40)			\$1,302.63
Airfield Lighting Impr.-Vault (Phase1&2)-SAC REIMB			(\$188,179.97)
Terminal Expansion (AIP 40)- RUTH & DUN. (APPL #6)			(\$3,825.05)
Terminal Expansion (AIP 40)-SAC REIMB. (APPL #6)			(\$294,405.68)
Terminal Expansion (AIP 40)-CHOATE (APPL #6)			(\$926,094.68)
Terminal Expansion (AIP 40)-GRIFFIN (APPL #6)			(\$1,037.00)
Terminal Expansion (AIP 40)- BMW ARCHITE (APPL #6)			(\$718.00)
Terminal Expansion (AIP 40)-SAC reimb. For BMW ARCHITE (APPL #6)			(\$895.50)
Terminal Expansion (AIP 40)-URS (APPL #6)			(\$25,631.07)
Terminal Expansion (AIP 40)-BLDG & EARTH (APPL #6)			(\$2,728.00)
Terminal Expansion (AIP 40)-ALLTEL SYSTEM GROUP (APPL #6)			(\$7,354.50)
Terminal Expansion (AIP 40)-skinner nurseries (APPL #6)			(\$350.00)

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
 Period Ending
 3/31/2021

	QUARTERLY COLLECTIONS	2021 YTD COLLECTIONS	CUMULATIVE COLLECTIONS
Terminal Expansion (AIP 40) home depo (plants) (APPL #6)			(\$464.09)
Apron Expansion (AIP 40)-SAC REIMB. (APPL #6)			(\$157,087.33)
Apron Expansion (AIP 40)-URS (APPL #6)			(\$1,619.20)
Apron Expansion (AIP 40)-RC Construction (APPL #6)			(\$486,383.83)
Loading Bridges (6) and Bag Lifts (4) (APPL #6) FMC			(\$1,990,246.73)
Loading Bridges (6) and Bag Lifts (4) (APPL #6) REIMB SAC			(\$36,562.21)
Replace ARFF Bridge (AIP39)-R.B BAKER (APPL #6)			(\$1,671.01)
Replace ARFF Bridge (AIP39)-SAC REIMB. (APPL #6)			(\$14,649.39)
Runway Redesignation-URS			(\$663.25)
Runway Redesignation- RC CONSTRUCTION			(\$29,263.70)
Runway Redesignation- REIMB SAC			(\$36,159.71)
Relocate Runway 36 Localizer-URS			(\$542.50)
Relocate Runway 36 Localizer-Aubrey Silvey			(\$6,087.50)
Relocate Runway 36 Localizer-SAC REIMB			(\$28,578.61)
Security Enhancements-SAC REIMB. (APPL #6)			(\$72,915.37)
Security Enhancements-Johnson (APPL #6)			(\$12,746.00)
Security Enhancements-URS (APPL #6)			(\$203.63)
PFC Implementation and Admin.-SAC REIMB (APPL #6)			(\$55,834.11)
Taxiway E Milling (AIP 40)-EAGLE GROOVING (APPL #6)			(\$2,945.00)
Taxiway E Milling (AIP 40)- URS (APPL #6)			(\$248.25)
Taxiway E Milling (AIP 40)-SAC REIMB. (APPL #6)			(\$3,674.34)
Rehabilitate Runway Shoulders-RC Construction-(APPI #7)			(\$40.37)
Rehabilitate Runway Shoulders-Reimb SAC-(APPI #7)			(\$21,684.57)
Construct Taxiway- SW QUAD- REIMB SAC (APPL #7)			(\$45,994.50)
ALP Update-(APPL #7)-URS			(\$155,419.00)
ALP Update-(APPL #7)-Reimb SAC URS			(\$5,646.00)
Taxiway B Extension (APPL#7)- URS			(\$3,264.00)
Taxiway B Extension (APPL#7)- Harbor			(\$112,777.01)
Taxiway B Extension (APPL#7)- SAC ck 13511 Reimb PFC fund -Harbor & Reimb SAC			\$6,821.82
Taxiway B Extension (APPL#7)- Reimb SAC			(\$94,669.78)
Taxiway C-2 (APPI#7)- Harbor			(\$214,355.62)
Taxiway C-2 (APPL#7)- SAC ck 13511 Reimb PFC fund -Harbor & Reimb			(\$24,370.35)
Update main comm system(APPL#7)- Motorola			(\$223,702.95)

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
 Period Ending
 3/31/2021

	QUARTERLY COLLECTIONS	2021 YTD COLLECTIONS	CUMULATIVE COLLECTIONS
PFC Implementation and Admin.-SAC REIMB (APPL #7)			(\$47,520.40)
Pre Cool 9- Jet Bridges-Misc City of SAV advertise			(\$497.00)
Pre Cool 9- Jet Bridges-reimb. SAC			(\$109,722.00)
Bio Scrypt 15 Boarding Bridges Doors- Johnson Control			(\$144,759.60)
Bio Scrypt 15 Boarding Bridges Doors- URS			(\$3,153.60)
Bio Scrypt 15 Boarding Bridges Doors- Reimb SAC			(\$4,742.05)
Runway 18/36 Extension-Reimb. SAC URS Design cost			(\$74,111.00)
NAVAIDS-URS (APP #7)			(\$30,463.60)
NAVAIDS-FAA (APP #7)			(\$201,921.09)
NAVAIDS- Reimb SAC (APP #7)			(\$205,391.79)
Airport Master Plan (PFC #7)- URS			(\$51,292.09)
Airport Master Plan (PFC #7)- SAC Reimb PFC			\$20,042.09
Asphalt Pavement replace -Runway 19/1 -Reimb SAC (PFC #8)			(\$69,378.89)
Construct Taxiway A-Reimb SAC (APP#8)			(\$169,811.81)
Rehabilitate T/W B2, North end of T/W B, T/WC, T/W E1-Reimb SAC (APP#8)			(\$18,475.67)
GA Connector T/W Site Development North of Terminal RK Contracting			(\$270,347.58)
GA Connector T/W Site Development North of Terminal Reimb SAC			(\$217,423.42)
GA Connector T/W Site Development North of Terminal-ECS			(\$27.00)
Terminal Walkways-Reimb SAC-APP #8			(\$23,588.72)
Terminal Walkways-Miller-App(#8)			(\$6,485.28)
GA Taxiway 4 & 5-reimb SAC (APP#8)			(\$18,639.00)
PFC Application #8 Implementation & Admin-Reimb SAC			(\$27,920.87)
EA North Development-Application #8-Reimb SAC			(\$18,982.31)
Surface Painted Holding Position Signs-REIMB SAC-APP # 8			(\$185,019.50)
CCTV System Replacement-reimb SAC APP #8			(\$61,420.99)
CCTV System Replacement-Coastal Digital			(\$33.30)
CCTV System Replacement-URS& I System Corp			(\$861,065.71)
PC Air Hose Upgrades-Twist In			(\$186,480.00)
PC Air Hose Upgrades-Twist In-Reimb SAC			(\$23,520.00)
PA System Replacement-Alltel System GRP, INC			(\$278,001.86)
PA System Replacement - Reimb SAC			\$2,121.86
Two Valet Bag Belts Systems-R.J Design			(\$61,000.00)
AOA Survey -URS			(\$62,500.00)
AOA Survery - Reimb SAC			\$12,500.00
Tree Removal R/W 10 Approach-Reimb SAC			(\$155,862.00)
T/W A -NAD -McLendon/URS Constr			(\$453,739.02)

SAVANNAH / HILTON HEAD INTERNATIONAL AIRPORT
PFC QUARTERLY STATUS REPORT
Revenue and Expenditures
 Period Ending
 3/31/2021

	QUARTERLY COLLECTIONS	2021 YTD COLLECTIONS	CUMULATIVE COLLECTIONS
T/W A Extension North - Construction - Reimb SAC			(\$1,500,000.00)
T/W H -NAD -McLendon/URS Constr			(\$607,928.00)
Gulfstream -McLendon/URS Constr			(\$3,262.61)
Elect Vault -McLendon/URS Constr			(\$4,050.13)
Electrical Vault - Reimb SAC			(\$16,149.87)
Site Mitigations (NAD)			(\$60,000.00)
Realign & Construct Gulfstream Rd - Construction - Reimb SAC			(\$55,033.00)
Realign & Construct Gulfstream Rd - Design - Reimb PFC			\$3,262.61
PFC Implementation and Admin.-SAC REIMB (APPL #8&9)			(\$39,600.00)
Lighting 10/28 Runway			(\$41,257.00)
Terminal Curbside Canopy Expansion			(\$1,407,899.00)
Relocate Airfield Maintenance Road			(\$42,977.94)
Runway 1 Perimeter Road			(\$62,557.00)
Taxiway C Light Replacement			(\$32,718.45)
Seal Coat Runway 10-28 Asphalt and Apron Shoulders			(\$29,186.92)
Runway 28 RSA Improvements and Road Relocations			(\$127,066.00)
In-Line Baggage System			(\$7,379,031.00)
Groove Runway 1-19			(\$22,053.95)
PFC 10 Application Costs			(\$23,100.00)
Add 2 AOA Gates			(\$26,954.00)
Runway 28 Safety Area Improvements			(\$33,430.97)
Replacement of Boarding Bridges at Gates 7 & 11			(\$1,333,333.00)
Reconstruct Taxilane GA-3			(\$122,995.00)
Reconstruct Taxiway E-1			(\$130,555.00)
Runway Lighting Upgrades			(\$58,824.06)
Airfield Signage Upgrades			(\$58,841.00)
Install 5 New Jetbridges for Temrinal Expansion			
Jumbo GA FIS Facility			(\$700,073.35)
Replace 7 Jetbridge PC Air Units			
Terminal Apron Expansion			(\$761,053.38)
Identity Management System			
PFC 11 Application Costs			(\$34,298.00)
Terminal Concourse and Security Checkpoint Expansion			(\$1,316,118.60)
Automated Baggage Handling System Phase II			(\$245,591.00)
TOTAL EXPENDITURES	\$0.00	\$0.00	(\$79,683,831.34)
BALANCE AS OF 3/31/21	\$583,115.48	\$583,115.48	\$11,494,974.53